

1/23/2015

JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Concrete walls on roof
- Roofing
- Exterior framing and sheeting level 11 and 12
- Weather barrier levels 9 and 10
- Flashing and window installation levels 8, 9 and 10
- Interior framing level 9 and 10
- MEP rough-in levels 7, 8 and 9
- Drywall level 5
- Drywall taping and finishing Level 4
- Wood doors, casing, trim level 3
- Paint and ceramic tile level 2

Coming Next Week

- Interior framing level 10 continues
- Drywall Level 5 continues
- Drywall taping and finishing level 4 continues
- Wood doors and trim level 3 continues
- Paint level 3
- Casework level 2
- Appliances in mock-up unit 203

Current Crew Size

Manpower: 214

| Contractor | Scope | Personnel |
|---------------------------|-------------------------------|-----------|
| John Hyland Const. | Vertical Concrete | 19 |
| Cascade Tower Crane | Crane Operator | 1 |
| Jet Electrical | Electrical | 18 |
| Jet Plumbing | Plumbing | 24 |
| Jet Heating | HVAC Duct | 14 |
| Jet Fire Prevention | Fire Sprinklers | 7 |
| R2M2 | Concrete Planter Walls | 2 |
| Western Partitions | Metal Stud Framing/Sheet Rock | 68 |
| Third Generation Painting | Interior Paint | 7 |
| LJ Pearson | Interior Wood Trim | 6 |
| Arctic Sheet Metal | Weather Barrier | 19 |
| Dallas Glass | Window Installation | 11 |
| Paulsen's | Ceramic Tile | 7 |
| Umpqua Roofing | Roofing | 8 |
| Oregon Fence | Sport Netting | 3 |



Northwest overall
elevation



Southwest overall
elevation



Ceramic wall tile
installation 2nd floor
bathroom



Drywall sanding 3rd floor



Track lighting installed 3rd
floor



Drywall installation on 5th
floor unit 512 hallway



Fire caulking on 6th floor



11th floor preparing for framing



Dewatering system on
12th floor



Elevator penthouse and
restrooms on roof



Roofing at volleyball court



Volleyball court on roof with netting installed