

2/27/2015

JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Roofing
- Elevator install
- Metal siding at courtyard
- Weather barrier level 12
- Flashing and window installation levels 11 and 12
- Interior framing level 12
- MEP rough-in levels 9, 10 and 11
- Drywall level 7
- Drywall taping and finishing level 7
- Wood doors, casing, trim level 6
- Painting level 5
- Ceramic tile level 4

Coming Next Week

- Interior framing level 12 continues
- Drywall taping level 8
- Wood doors and trim level 7
- Paint level 6
- Ceramic tile level 5
- Casework level 4 continues

Current Crew Size

Manpower: 212

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	14
Cascade Tower Crane	Crane Operator	1
Jet Electrical	Electrical	19
Jet Plumbing	Plumbing	20
Jet Heating	HVAC Duct	12
Jet Fire Prevention	Fire Sprinklers	5
Western Partitions	Metal Stud Framing/Sheet Rock	55
Third Generation Painting	Interior Paint	12
LJ Pearson	Interior Wood Trim	6
Arctic Sheet Metal	Weather Barrier	18
Dallas Glass	Window Installation	10
Paulsen's	Ceramic Tile	7
Umpqua Roofing	Roofing	8
Todd Manufacturing	Sauna/Steam Rooms	2
Lanz Cabinets	Caseworkk	6
West Side Iron	Stairs/Bump outs	3
Otis Elevator	Elevator Install	5
Anderson Pool	Roof Top Pool	6
Sun Scaffold	Hydro Mobile	3

Southeast elevation



Northwest elevation



Casework progress 4th
floor



Shower trim installation
4th floor





Aluminum door install at
patio 4th floor



Painting on 5th floor



Unit 807 ready for drywall



Drywall progress 8th floor