

3/27/2015

JOHN HYLAND  
CONSTRUCTION

## EXECUTIVE SUMMARY REPORT



### **The Past Week**

- Roofing
- Courtyard scaffold removal
- Roof landscaping
- Elevator install
- Trash chute install
- Linear metal panels at North and East elevations
- Corrugated metal panels at North elevation
- MEP rough-in levels 11 and 12
- Drywall level 10
- Drywall taping and finishing levels 9 and 10
- Wood doors, casing, trim levels 8 and 9
- Painting level 8
- Ceramic tile level 7
- Casework level 6
- Accessories level 4

### **Coming Next Week**

- Sheetrock install level 11
- Drywall taping level 10
- Wood doors and trim level 9
- Paint level 8 continues
- Ceramic tile level 7 continues
- Casework level 7
- Accessories level 5

### **Current Crew Size**

Manpower: 217

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	14
Cascade Tower Crane	Crane Operator	1
Jet Electrical	Electrical	18
Jet Plumbing	Plumbing	22
Jet Heating	HVAC Duct	13
Jet Fire Prevention	Fire Sprinklers	5
Western Partitions	Metal Stud Framing/Sheet Rock	47
Third Generation Painting	Interior Paint	16
LJ Pearson	Interior Wood Trim	10
Arctic Sheet Metal	Weather Barrier	16
Dallas Glass	Window Installation	8
Paulsen's	Ceramic Tile	10
Umpqua Roofing	Roofing	8
Lanz Cabinets	Casework	8
Otis Elevator	Elevator Install	4
Thomas Kay	Flooring	6
Rexius	Landscaping	6
Blake	Countertops	4
Sun Scaffold	Scaffold Removal	1

Installing CMU for roof  
planter walls



CMU planters on roof  
with soil installed







Window glazing installed  
at elevator penthouse on  
roof



Trash chutes installed up  
to roof



Corrugated metal panels  
completed and cleaned  
at courtyard



Corrugated metal panels  
completed and cleaned  
at courtyard





Corrugated metal panels  
installed at bump out on  
North elevation



Corrugated metal panels  
installed at bump out on  
North elevation