

4/10/2015



JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Roof Pavers
- Roof landscaping
- Elevator install
- Concrete walls at courtyard
- Linear metal panels at East elevation
- Corrugated metal panels at North and East elevations
- MEP rough-in level 12
- Drywall level 11
- Drywall taping and finishing level 10
- Wood doors, casing, trim level 9
- Painting level 9
- Ceramic tile level 8
- Casework levels 7 and 8
- Accessories level 5
- Appliance installation level 2

Coming Next Week

- Sheetrock install level 11 continues
- Drywall taping level 11 starts
- Wood doors and trim level 10
- Paint level 10
- Ceramic tile level 9
- Casework level 8 continues
- Accessories level 6

Current Crew Size

Manpower: 199

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	14
Cascade Tower Crane	Crane Operator	1
Jet Electrical	Electrical	19
Jet Plumbing	Plumbing	22
Jet Heating	HVAC Duct	8
Jet Fire Prevention	Fire Sprinklers	3
Western Partitions	Metal Stud Framing/Sheet Rock	47
Third Generation Painting	Interior Paint	12
LJ Pearson	Interior Wood Trim	8
Arctic Sheet Metal	Weather Barrier	16
Dallas Glass	Window Installation	8
Paulsen's	Ceramic Tile	10
Umpqua Roofing	Roofing	8
Lanz Cabinets	Casework	8
Otis Elevator	Elevator Install	4
Thomas Kay	Flooring	6
Rexius	Landscaping	6
Blake	Countertops	4
Todd	Sauna / Steam Rooms	3



Metal panels at North elevation



Metal panels at East elevation



CMU planters on roof



Roof paver installation



Overall roof paver progress



Overall progress at courtyard

Sauna completed on 2nd floor



Installing steel canopy at outside club room on 2nd floor

