

4/24/2015



JOHN HYLAND  
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



### **The Past Week**

- Roof Pavers
- Roof landscaping
- Beach sand at rooftop volleyball court
- Glass railings at roof parapet
- Linear metal panels at North elevation
- Corrugated metal panels at South elevation
- Drywall level 12
- Drywall taping level 11
- Wood doors, casing, trim level 10
- Painting level 10
- Ceramic tile level 9
- Casework level 9
- Accessories level 7
- Appliance installation level 4
- Tile in bathrooms at level 2 amenities

### **Coming Next Week**

- Drywall install level 12 continues
- Drywall taping level 11 continues
- Wood doors and trim level 11
- Paint level 10 continues
- Ceramic tile level 10
- Casework level 9 continues
- Accessories level 7 continues
- Appliances level 5

### **Current Crew Size**

Manpower: 186

<b>Contractor</b>	<b>Scope</b>	<b>Personnel</b>
John Hyland Const.	Vertical Concrete	12
Cascade Tower Crane	Crane Operator	1
Jet Electrical	Electrical	12
Jet Plumbing	Plumbing	22
Jet Heating	HVAC Duct	7
Jet Fire Prevention	Fire Sprinklers	3
Western Partitions	Metal Stud Framing/Sheet Rock	40
Third Generation Painting	Interior Paint	12
LJ Pearson	Interior Wood Trim	8
Arctic Sheet Metal	Weather Barrier	14
Dallas Glass	Window Installation	6
Paulsen's	Ceramic Tile	10
Umpqua Roofing	Roofing	8
Lanz Cabinets	Casework	8
Thomas Kay	Flooring	6
Rexius	Landscaping	8
Blake	Countertops	4
ABT Appliances	Appliances	4
Sun Scaffold	Scaffolding	1



Dropping the sand into the hopper for the rooftop volleyball court



Dumping the sand out of the hopper on to the court



Leveling the sand by hand



Beach sand at rooftop volleyball court



Grass installed on roof



Installing rooftop landscaping



Corrugated metal panel  
at yellow bump out on  
South elevation



Ivy installed at East  
elevation. Fraco  
scaffolding being  
removed.