

5/15/2015



JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Tower crane removed
- Rooftop Pavers
- Rooftop trellis framing
- Roof landscaping
- Glass railings at roof parapet
- Planters and benches at courtyard
- Corrugated metal panels at South elevation
- Linear metal panels at West elevation
- Exterior metal framing and sheathing where elevator was
- Ceiling framing at Club Room
- Drywall taping level 12
- Wood doors, casing, trim level 11
- Painting level 11
- Ceramic tile levels 10 & 11
- Casework level 10
- Accessories level 8
- Appliance installation levels 8 &9
- Ceiling framing level 2 Club Room
- MEP rough-in level 1 Leasing

Coming Next Week

- Wood doors and trim level 12
- Ceramic tile level 11
- Casework level 10 continues
- Accessories level 9 continues
- Drywall level 1 Leasing

Current Crew Size

Manpower: 198

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	12
Cascade Tower Crane	Crane Operator	6
Jet Electrical	Electrical	22
Jet Plumbing	Plumbing	20
Jet Heating	HVAC Duct	8
Jet Fire Prevention	Fire Sprinklers	3
Western Partitions	Metal Stud Framing/Sheet Rock	30
Third Generation Painting	Interior Paint	12
LJ Pearson	Interior Wood Trim	6
Arctic Sheet Metal	Weather Barrier	16
Dallas Glass	Window Installation	4
Paulsen's	Ceramic Tile	10
Umpqua Roofing	Roofing	6
Lanz Cabinets	Casework	4
Thomas Kay	Flooring	6
Rexius	Landscaping	8
Blake	Countertops	4
ABT Appliances	Appliances	6
Sun Scaffold	Scaffolding	1
Iris	Roller Shades	2
Aqua	Cleaning	4
Haps Masonry	North Terrace CMU	8



West elevation metal panels and exterior sheathing where elevator hoist was



Ivy installed at Northwest elevation



Rooftop trellis framing



Rooftop fire pit



Aluminum shoe for glass railings on rooftop parapets



New hydro-crane for material hoisting

11th floor wall tile installed
in shower



Corner bead installation
on 12th floor

