

12/19/2014

The Past Week

- Concrete walls on roof continues
- Removal of roof deck form system continues
- Exterior framing and sheeting level 10 continues
- Weather barrier continues on levels 8, 9, and 10
- Window installation continues on level 7
- Completed interior framing on level 8, started on level 9
- Rough-in continues on level 6
- Started sheet rock on level 2

Coming Next Week

- Roof walls continue
- Exterior framing continues with level 10
- Window installation to start on level 8
- Interior framing continues on level 9
- Rough-in to start on level 7
- Sheet rock to start on level 3

Current Crew Size

Manpower: 181

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	19
Cascade Tower Crane	Crane Operator	1
CECO	Slab on deck formwork	9
Jet Electrical	Electrical	21
Jet Plumbing	Plumbing	24
Jet Heating	HVAC Duct	16
Jet Fire Prevention	Fire Sprinklers	7
R2M2	Concrete Reinforcement	2
Western Partitions	Metal Stud Framing	52
LJ Pearson	HM Door Frame Install	3
Arctic Sheet Metal	Weather Barrier	14
Dallas Glass	Window Installation	7
Sun Scaffold	Hydro Scaffold Install	2
McDonough	Construction Elevators	4

Drywall on level 2



Wall insulation on level 3



Interior wall framing level 7



Exterior wall framing level 10



Exterior window installation level 4



Fire protection installation level 7



Roof progress



Courtyard progress



Northwest building elevation





Two-cab elevator extended to upper levels



Rigid insulation at North elevation

