

11/21/2014



JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

Placed level 12 west completed pool walls and continue with columns. Exterior framing/dens-glass continues level 8. Weather barrier continues levels 6-7, window flashing installation continues level 5 and 6. Window installation continues levels 5. Interior framing complete level 6, continues on level 7. Ceiling framing continues level 6. Fire sprinkler installation continues level 6. HVAC ductwork continues level 5 and 6. Plumbing continue with rough in level 4 and 5. Electrical rough in continues level 4 and 5.

Coming Next Week

Complete level 12 columns west. Move tables up for roof deck west. Weather barrier to continue levels 6 and 7, window flashing to continue level 6. Window installation to continue level 5. Exterior framing and Dens-glass to complete level 8 and continue on level 9. Interior framing will continue level 7 and start level 8. Ductwork and fire sprinklers to continue level 4 and 5 and 6. Electrical rough to continue level 5 and 6. Plumbing continue on level 5 and 6.

Current Crew Size

Manpower: 178

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	19
Cascade Tower Crane	Crane Operator	1
CECO	Slab on deck formwork	12
Jet Electrical	Electrical	16
Jet Plumbing	Plumbing	25
Jet Heating	HVAC Duct	16
Jet Fire Prevention	Fire Sprinklers	6
R2M2	Concrete Reinforcement	11
Roberts Surveying	Building Control	2
Western Partitions	Metal Stud Framing	32
Sun Scaffold	Hydraulic Scaffold	2
West Side Iron	Steel Stair Installation	4
Dynasty	Concrete Finishers	10
LJ Pearson	HM Door Frame Install	2
Arctic Sheet Metal	Weather Barrier	14
Dallas Glass	Window Installation	6



North elevation



transformer room level 1
west side of building



Main electrical gear installation



level 1 south east corner of the building view to the north west elevator shaft in the center.



East elevation



club room view to the south




level 4 corridor



level 5 rough in



level 6 ceiling framing
duct installation



level 7 courtyard weather
barrier installation



level 12 swimming pool walls



level 12 standing at the north east corner of the courtyard view to the south west



roof deck east side of the pool view to the west into the pool.



roof deck north side of the courtyard view to the south of the pool area



Roof view to the east



Roof view to the south