

1/16/2015

JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Removal of roof deck form system
- Concrete walls on roof
- Began roofing
- Exterior framing and sheeting level 11 and 12
- Weather barrier levels 8, 9, and 10
- Flashing and window installation levels 8 and 9
- Interior framing level 9 and 10
- MEP rough-in levels 7 and 8
- Wall and perimeter insulation levels 5 and 6
- Drywall Level 4
- Drywall taping and finishing level 3
- Wood trim and painting level 2
- Casework and flooring in mock-up unit 203

Coming Next Week

- Interior framing level 10
- MEP rough-in level 9
- Drywall Level 5
- Drywall taping and finishing level 4
- Wood doors and trim level 3
- Paint and ceramic tile level 2

Current Crew Size

Manpower: 217

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	16
Cascade Tower Crane	Crane Operator	1
CECO	Slab on deck formwork	6
Jet Electrical	Electrical	20
Jet Plumbing	Plumbing	24
Jet Heating	HVAC Duct	14
Jet Fire Prevention	Fire Sprinklers	8
R2M2	Concrete Reinforcement	3
Western Partitions	Metal Stud Framing/sheet rock	86
Third Generation Painting	Interior paint	6
Thomas Kay	Flooring	3
LJ Pearson	Interior wood trim	4
Arctic Sheet Metal	Weather Barrier	14
Dallas Glass	Window Installation	11
Sun Scaffold	Hydro Scaffold Install	1



Northwest overall
elevation



Southwest overall
elevation



Paint, casework, flooring
2nd floor



Paint, casework, flooring
and track lighting in
mock-up unit 203



Drywall taping and
finishing 3rd floor



Drywall installed on 4th
floor



Domestic water hook-up
7th floor



Wall track installed on
10th floor



Stair 1 installation on 11th floor



Pool and hot tub pit on roof



Volleyball court on roof



This morning's view of
Autzen Stadium from
roof