

2/6/2015

JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Roofing
- Elevator install
- Metal siding at courtyard
- Exterior framing and sheeting level 12
- Weather barrier levels 11 and 12
- Flashing and window installation levels 9, 10 and 11
- Interior framing levels 10 and 11
- MEP rough-in levels 7, 8 and 9
- Drywall level 6
- Drywall taping and finishing level 5
- Wood doors, casing, trim level 4
- Painting level 3
- Ceramic tile level 3
- Sauna and Steam room install level 2

Coming Next Week

- Interior framing level 11 continues
- Drywall level 7
- Drywall taping and finishing level 6
- Wood doors and trim level 5
- Paint level 4
- Ceramic tile level 3 continues
- Casework level 3

Current Crew Size

Manpower: 215

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	16
Cascade Tower Crane	Crane Operator	1
Jet Electrical	Electrical	21
Jet Plumbing	Plumbing	24
Jet Heating	HVAC Duct	12
Jet Fire Prevention	Fire Sprinklers	7
Western Partitions	Metal Stud Framing/Sheet Rock	62
Third Generation Painting	Interior Paint	12
LJ Pearson	Interior Wood Trim	6
Arctic Sheet Metal	Weather Barrier	21
Dallas Glass	Window Installation	11
Paulsen's	Ceramic Tile	7
Umpqua Roofing	Roofing	8
Todd Manufacturing	Sauna/Steam Rooms	2
Lanz Cabinets	Caseworkk	2
West Side Iron	Stairs/Bump outs	3

Aerial photo from
Southeast



Overall Northwest
elevation



Finished bedroom in
mock-up unit



Hallway painting level 2





Metal siding in courtyard



Volleyball court on roof



Parapet roofing



View of Autzen Stadium
from roof