

3/13/2015

JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Roofing
- Roof landscaping
- Elevator install
- Metal siding at courtyard completed
- Weather barrier South elevation
- Linear metal panels at North elevation
- Interior framing level 12
- MEP rough-in levels 10, 11, and 12
- Drywall level 9
- Drywall taping and finishing level 8
- Wood doors, casing, trim level 7
- Painting level 6 and 7
- Ceramic tile level 5 and 6
- Pre-Punch level 2

Coming Next Week

- Sheetrock install level 10
- Drywall taping level 8 continues
- Wood doors and trim level 8
- Paint level 7 continues
- Ceramic tile level 6 continues
- Casework level 5
- Level 2 punchlist walk

Current Crew Size

Manpower: 216

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	18
Cascade Tower Crane	Crane Operator	1
Jet Electrical	Electrical	21
Jet Plumbing	Plumbing	22
Jet Heating	HVAC Duct	13
Jet Fire Prevention	Fire Sprinklers	4
Western Partitions	Metal Stud Framing/Sheet Rock	46
Third Generation Painting	Interior Paint	12
LJ Pearson	Interior Wood Trim	8
Arctic Sheet Metal	Weather Barrier	21
Dallas Glass	Window Installation	4
Paulsen's	Ceramic Tile	10
Umpqua Roofing	Roofing	8
Lanz Cabinets	Casework	8
Otis Elevator	Elevator Install	4
Thomas Kay	Flooring	6
Rexius	Landscaping	6
Blake	Countertops	4

North elevation



Linear metal panels at
North elevation





Metal panels completed
at courtyard



Metal panel installation at
courtyard

Hoisting metal studs to the roof



Elevator installation progress



Low-voltage trim
installation on 2nd floor



Sink and disposer
installation on 2nd floor

