

3/20/2015

JOHN HYLAND  
CONSTRUCTION

## EXECUTIVE SUMMARY REPORT



### **The Past Week**

- Roofing
- Roof landscaping
- Elevator install
- Linear metal panels at North and East elevations
- Corrugated metal panels at North elevation
- MEP rough-in levels 11 and 12
- Drywall level 10
- Drywall taping and finishing level 9
- Wood doors, casing, trim level 8
- Painting level 7
- Ceramic tile level 6
- Casework level 6
- Accessories level 3
- Punch-list level 2

### **Coming Next Week**

- Sheetrock install level 10
- Drywall taping level 9 continues
- Wood doors and trim level 8
- Paint level 7 continues
- Ceramic tile level 7
- Casework level 6 continues
- Accessories level 4

### **Current Crew Size**

Manpower: 214

| Contractor                | Scope                         | Personnel |
|---------------------------|-------------------------------|-----------|
| John Hyland Const.        | Vertical Concrete             | 14        |
| Cascade Tower Crane       | Crane Operator                | 1         |
| Jet Electrical            | Electrical                    | 20        |
| Jet Plumbing              | Plumbing                      | 22        |
| Jet Heating               | HVAC Duct                     | 13        |
| Jet Fire Prevention       | Fire Sprinklers               | 5         |
| Western Partitions        | Metal Stud Framing/Sheet Rock | 47        |
| Third Generation Painting | Interior Paint                | 12        |
| LJ Pearson                | Interior Wood Trim            | 10        |
| Arctic Sheet Metal        | Weather Barrier               | 16        |
| Dallas Glass              | Window Installation           | 8         |
| Paulsen's                 | Ceramic Tile                  | 10        |
| Umpqua Roofing            | Roofing                       | 8         |
| Lanz Cabinets             | Casework                      | 8         |
| Otis Elevator             | Elevator Install              | 4         |
| Thomas Kay                | Flooring                      | 6         |
| Rexius                    | Landscaping                   | 6         |
| Blake                     | Countertops                   | 4         |

Linear metal panels at  
East elevation



Aerial photo at Northwest  
elevation







Overall progress on roof



Roof planter box  
progress



Roof paver system  
installation



CMU walls on roof



Elevator installation 11<sup>th</sup>  
floor



Unit 203 kitchen  
completed

