

3/6/2015



JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Roofing
- Elevator install
- Metal siding at courtyard
- Weather barrier South elevation
- Flashing and window installation levels 11 and 12
- Interior framing level 12
- MEP rough-in levels 10 and 11
- Drywall level 8
- Drywall taping and finishing level 7
- Wood doors, casing, trim level 6
- Painting level 6
- Ceramic tile level 5

Coming Next Week

- Sheetrock install level 9
- Drywall taping level 8
- Wood doors and trim level 7
- Paint level 6 continues
- Ceramic tile level 5 continues
- Casework level 5

Current Crew Size

Manpower: 216

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	18
Cascade Tower Crane	Crane Operator	1
Jet Electrical	Electrical	21
Jet Plumbing	Plumbing	22
Jet Heating	HVAC Duct	14
Jet Fire Prevention	Fire Sprinklers	5
Western Partitions	Metal Stud Framing/Sheet Rock	46
Third Generation Painting	Interior Paint	12
LJ Pearson	Interior Wood Trim	8
Arctic Sheet Metal	Weather Barrier	21
Dallas Glass	Window Installation	8
Paulsen's	Ceramic Tile	10
Umpqua Roofing	Roofing	10
Lanz Cabinets	Caseworkk	10
Otis Elevator	Elevator Install	4
Thomas Kay	Flooring	6

Mock-up unit 203 with
appliances installed



Overhead MEP work at
2nd floor fitness area



Flooring installed at 3rd
floor



Metal panel installation at
courtyard



Southwest overall elevation



Aerial photo of roof progress



Aerial photo taken from
Southeast



U of O flag flying high
and proud over the
jobsite

