

4/17/2015

JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Roof Pavers
- Roof landscaping
- Elevator install
- Courtyard hot tub install
- Corrugated metal panels at North elevation
- MEP rough-in level 12
- Drywall and drywall taping level 11
- Wood doors, casing, trim level 10
- Painting level 9
- Ceramic tile level 9
- Casework levels 8
- Accessories level 6
- Appliance installation level 3
- Painting at level 2 amenities

Coming Next Week

- Drywall install level 12
- Drywall install and taping level 11 continues
- Wood doors and trim level 10 continues
- Paint level 10
- Ceramic tile level 9 continues
- Casework level 8 continues
- Accessories level 7
- Appliances level 4

Current Crew Size

Manpower: 204

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	12
Cascade Tower Crane	Crane Operator	1
Jet Electrical	Electrical	19
Jet Plumbing	Plumbing	22
Jet Heating	HVAC Duct	7
Jet Fire Prevention	Fire Sprinklers	3
Western Partitions	Metal Stud Framing/Sheet Rock	47
Third Generation Painting	Interior Paint	12
LJ Pearson	Interior Wood Trim	8
Arctic Sheet Metal	Weather Barrier	15
Dallas Glass	Window Installation	6
Paulsen's	Ceramic Tile	10
Umpqua Roofing	Roofing	8
Lanz Cabinets	Casework	8
Otis Elevator	Elevator Install	4
Thomas Kay	Flooring	6
Rexius	Landscaping	6
Blake	Countertops	4
Anderson Pool	Pool/Hot Tub	6



Hoisting the hot tub
down through the
courtyard



Preparing to set the hot
tub



Lowering the hot tub into place



Building radius form for tree planter at courtyard



Radius form for tree planter at courtyard



Aerial view of progress at courtyard

East elevation



North elevation

