

6/5/2015

JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Rooftop benches
- Soil installation at Courtyard planter boxes
- Courtyard paver installation
- Mechanical trim and cleaning at South elevation
- Metal panels at West elevation
- Weather barrier and rigid insulation at West elevation
- Drywall taping and finishing at rooms affected by elevator hoist
- Painting level 12
- Ceramic tile level 12
- Casework level 11
- Accessories level 10
- Drywall taping and finishing at level 2 Club Room
- Drywall level 1 Leasing

Coming Next Week

- Ceramic tile level 12 continues
- Casework level 12
- Flooring level 11
- Accessories level 10 continues
- Paint at level 2 Club Room
- Drywall taping and finishing at level 1 Leasing

Current Crew Size

Manpower: 155

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	10
Jet Electrical	Electrical	15
Jet Plumbing	Plumbing	18
Jet Heating	HVAC Duct	8
Jet Fire Prevention	Fire Sprinklers	2
Western Partitions	Metal Stud Framing/Sheet Rock	18
Third Generation Painting	Interior Paint	10
LJ Pearson	Interior Wood Trim	6
Arctic Sheet Metal	Weather Barrier	15
Dallas Glass	Window Installation	4
Paulsen's	Ceramic Tile	8
Umpqua Roofing	Roofing	6
Lanz Cabinets	Casework	8
Thomas Kay	Flooring	3
Rexius	Landscaping and East sidewalk pavers	6
Blake	Countertops	4
ABT Appliances	Appliances	2
Iris	Roller Shades	2
Aqua	Cleaning	4
Anderson Pools	Swimming Pool/Hot Tubs	2
Knife River	Crosswalk	4



Metal panel progress at
West elevation



Completed bench at
rooftop fire pit



Drywall installed at 1st
floor Leasing



11th floor shower trim



Soil installed at Courtyard
planter boxes



Soil installed at Courtyard
planter boxes

Progress at Club Room
fire place



Paver installation at
Courtyard

