

5/29/2015

JOHN HYLAND
CONSTRUCTION

EXECUTIVE SUMMARY REPORT



The Past Week

- Roof landscaping
- Trex decking at fire pit benches on roof
- Fraco scaffold removal at Northwest elevation
- Metal panels at South elevation bump outs
- Metal panels at West elevation
- Weather barrier and rigid insulation at West elevation
- Windows at West elevation where elevator hoist was
- Insulation and drywall at rooms affected by elevator hoist
- Wood doors, casing, trim level 12
- Painting level 12
- Ceramic tile level 11 and 12
- Casework level 11
- Accessories level 9 and 10
- Drywall at level 2 Club Room
- Ceiling framing level 1 Leasing

Coming Next Week

- Painting level 12
- Ceramic tile level 12 continues
- Flooring level 11
- Accessories level 10 continues
- Paint at level 2 Club Room
- Drywall at level 1 Leasing

Current Crew Size

Manpower: 157

Contractor	Scope	Personnel
John Hyland Const.	Vertical Concrete	10
Jet Electrical	Electrical	15
Jet Plumbing	Plumbing	18
Jet Heating	HVAC Duct	8
Jet Fire Prevention	Fire Sprinklers	2
Western Partitions	Metal Stud Framing/Sheet Rock	22
Third Generation Painting	Interior Paint	10
LJ Pearson	Interior Wood Trim	6
Arctic Sheet Metal	Weather Barrier	15
Dallas Glass	Window Installation	4
Paulsen's	Ceramic Tile	8
Umpqua Roofing	Roofing	6
Lanz Cabinets	Casework	4
Thomas Kay	Flooring	6
Rexius	Landscaping	4
Blake	Countertops	4
ABT Appliances	Appliances	6
Sun Scaffold	Scaffolding	1
Iris	Roller Shades	2
Aqua	Cleaning	4
Anderson Pools	Swimming Pool/Hot Tubs	2



South elevation nearly complete



West elevation rigid insulation installed at elevator hoist build back



Drywall installed at Club
Room ceiling



Drywall at Club Room
high ceiling



Bench framing at rooftop
fire pit



Trex deck benches at
rooftop fire pit



Ceiling rough-in and framing complete and wall insulation installed at level 1 Leasing



Ceramic tile installation at 12th floor showers