

6/26/2015

JOHN HYLAND  
CONSTRUCTION

# EXECUTIVE SUMMARY REPORT



### **The Past Week**

- South side sidewalk forming
- Traffic coating at terraces
- Exterior window washing
- Fraco scaffold removal West elevation
- Trex deck benches at Courtyard
- Painting and tile backsplash at rooms affected by elevator hoist
- Countertops level 12
- Flooring level 12
- Accessories level 11 and 12
- Tile backsplash at Club Room
- Painting at level 1 Leasing
- Murphy Bed installation

### **Coming Next Week**

- Tile at level 2 Public Restrooms
- Flooring level 12 continues
- Accessories level 11 and 12 continues
- Club Room ceiling
- South sidewalk forming and placing continues
- Traffic coating at terraces continues

### **Current Crew Size**

Manpower: 141

<b>Contractor</b>	<b>Scope</b>	<b>Personnel</b>
John Hyland Const.	Vertical Concrete	8
Jet Electrical	Electrical	12
Jet Plumbing	Plumbing	18
Jet Heating	HVAC Duct	6
Jet Fire Prevention	Fire Sprinklers	2
Western Partitions	Metal Stud Framing/Sheet Rock	6
Third Generation Painting	Interior Paint	12
LJ Pearson	Interior Wood Trim	6
Arctic Sheet Metal	Weather Barrier	12
Dallas Glass	Window Installation	6
Paulsen's	Ceramic Tile	8
Umpqua Roofing	Roof Pavers and Traffic Coating	4
Lanz Cabinets	Casework	4
Thomas Kay	Flooring	6
Rexius	Landscaping and East sidewalk pavers	2
Blake	Countertops	4
ABT Appliances	Appliances	2
Iris	Roller Shades	2
Aqua	Cleaning	5
Knife River	Crosswalk	8
Dynasty Concrete	Water Filtration Planter	6
Sun Scaffolding	Fraco Removal	2



West elevation with ivy installed and Fraco scaffold removed



Soil compaction before sidewalk placement at South side



Trex deck installation at  
Courtyard benches



Radius bench at  
Courtyard



Fireplace with wood installed at Club Room



Wood plank and tile backsplash installed at countertop in Club Room

Mailbox area painted at  
Leasing Lobby



Murphy Bed installation  
in progress

